


Lilly Project Construction Traffic


Construction – Headcount Forecast




Road Closures Construction Interventions

	2023	2024	2025	2026	2027
North Witt					
CR-375					
South Witt				Closure dependent on Interstate design and final schedule	

Intermittent
Closures
for Water
line to site



- | | |
|------|---|
| Now | <ul style="list-style-type: none">- Initiate Phase 1 traffic recommendations- Project set up monthly reviews with Lebanon and Boone county to review traffic patterns and adjust as needed |
| June | <ul style="list-style-type: none">- Do not close North Witt Road before completing water line installation |
| 2023 | <ul style="list-style-type: none">- Upgrade Witt Rd north of site and CR-375- Include Recommended Construction upgrade |
| 2024 | <ul style="list-style-type: none">- Make decision about timing and additional phase 2 interventions |



Construction Traffic Characteristics

This section of the report outlines anticipated Project Grassland's construction traffic volumes and the distribution of traffic to and from the site.

TRIP GENERATION

The anticipated number of construction employees for Phase 1 and Phase 2 was obtained from the contractor. Due to the large workforce and the expected commuter distance, it was assumed that carpooling would occur at a rate of 1.5 people per vehicle. A carpooling multiplier of 0.67 was applied. Table 2 shows the Phase 1 and Phase 2 total employees as well as the anticipated trips with the carpooling reduction factor applied.

Table 2. Site-Generated Trips

Land Use	Unit	Total	Peak Hour Trips ¹					
			AM Peak Hour			PM Peak Hour		
			In	Out	Total	In	Out	Total
Construction Traffic – Phase 1	Employees	1,460	970	--	970	--	970	970
Construction Traffic – Phase 2	Employees	2,925	1,950	--	1,950	--	1,950	1,950

¹Peak hour trips were estimated based on the assumption that construction employees would carpool to the site, resulting in an average of 1.5 employees per vehicle.

For both phases, it was assumed that all traffic would arrive in the AM Peak as entering vehicles and all traffic would depart in the PM Peak as exiting vehicles.

DIRECTIONAL DISTRIBUTION

Kimley Horn developed a directional distribution for the construction traffic. With the proximity of the project site to Indianapolis, it is anticipated that the majority of construction traffic will be traveling to/from the south. Table 3 shows the anticipated directional distribution from which vehicles will travel to and from the site.




FIGURE 3

CONSTRUCTION TRAFFIC TRIP ASSIGNMENT: PHASE 1




FIGURE 3

CONSTRUCTION TRAFFIC TRIP ASSIGNMENT: PHASE 1

Lilly Campus – Temporary Interventions

Original Traffic Study - 629 per hour AM and PM

- Upgrade Intersection of Witt Rd. and IN-47
 - Install traffic light
 - Install EB right turn lane
 - Install NB left turn lane
- Upgrade intersection of CR375
 - Install Traffic Signal

Current Traffic Study

- Phase 1 (970 total AM and PM)
 - Light at CR300 and IN-52
 - Light at CR300 and Witt Rd.
 - Light at CR300 and IN-39
- Phase 2 (1,950 total AM and PM)
 - Light at SB ramp from I-65 to IN-47
 - Light at SB ramp from I-65 to IN-47

- Phase 1 (970 total AM and PM)
 - Light at CR300 and IN-52
 - Light at CR300 and Witt Rd.
 - Light at CR300 and IN-39

Construction Traffic Characteristics

This section of the report outlines anticipated Project Grassland's construction traffic volumes and the distribution of traffic to and from the site.

TRIP GENERATION

The anticipated number of construction employees for Phase 1 and Phase 2 was obtained from the contractor. Due to the large workforce and the expected commuter distance, it was assumed that carpooling would occur at a rate of 1.5 people per vehicle. A carpooling multiplier of 0.67 was applied. Table 2 shows the Phase 1 and Phase 2 total employees as well as the anticipated trips with the carpooling reduction factor applied.

Table 2. Site-Generated Trips


Land Use	Unit	Total	Peak Hour Trips ¹					
			AM Peak Hour			PM Peak Hour		
			In	Out	Total	In	Out	Total
Construction Traffic – Phase 1	Employees	1,460	970	--	970	--	970	970
Construction Traffic – Phase 2	Employees	2,925	1,950	--	1,950	--	1,950	1,950

¹Peak hour trips were estimated based on the assumption that construction employees would carpool to the site, resulting in an average of 1.5 employees per vehicle.

For both phases, it was assumed that all traffic would arrive in the AM Peak as entering vehicles and all traffic would depart in the PM Peak as exiting vehicles.

DIRECTIONAL DISTRIBUTION

Kimley Horn developed a directional distribution for the construction traffic. With the proximity of the project site to Indianapolis, it is anticipated that the majority of construction traffic will be traveling to/from the south. Table 3 shows the anticipated directional distribution from which vehicles will travel to and from the site.



“Phase 2” Closure



LEGEND

- XX** Weekday AM Peak
- (XX)** Weekday PM Peak
-  Existing Signalized Intersection
-  Existing Stop Sign
-  Assumed Stop Sign
-  Facility Closed During Construction
-  Less than Five Vehicles

ASSUMED CONSTRUCTION
ACCESS

(620) -




FIGURE 4

CONSTRUCTION TRAFFIC TRIP ASSIGNMENT: PHASE 2



SITE

ASSUMED CONSTRUCTION
ACCESS

ASSUMED CONSTRUCTION
ACCESS

CR 450 N

CR 375 N

(10) - →

↑ - (10)
↘ - (30)

↑ - (10)
↘ - (1,320)


(-) 40 ↘

(40) - ↘
(580) - ↘

↘ 580 (-)

(-) 620 ↘

(620) - ↘



Lilly Campus – Temporary Interventions

Original Traffic Study - 629 per hour AM and PM

- Upgrade Intersection of Witt Rd. and IN-47
 - Install traffic light
 - Install EB right turn lane
 - Install NB left turn lane
- Upgrade intersection of CR375 and IN-39
 - Install Traffic Signal

Current Traffic Study

- Phase 1 (970 total AM and PM)
 - Light at CR300 and IN-52
 - Light at CR300 and Witt Rd.
 - Light at CR300 and IN-39
- Phase 2 (1,950 total AM and PM)
 - Light at SB ramp from I-65 to IN-47
 - Light at SB ramp from I-65 to IN-47

Table 4. Level of Service Grading Descriptions¹

Level of Service	Description ¹
A	Minimal control delay: traffic operates at primarily free-flow conditions; unimpeded movement within traffic stream.
B	Minor control delay at signalized intersections; traffic operates at a fairly unimpeded level with slightly restricted movement within traffic stream.
C	Moderate control delay; movement within traffic stream more restricted than at LOS B; formation of queues contributes to lower average travel speeds.
D	Considerable control delay that may be substantially increased by small increases in flow; average travel speeds continue to decrease.
E	High control delay; average travel speed no more than 33 percent of free flow speed.
F	Extremely high control delay: extensive queuing and high volumes create exceedingly restricted traffic flow.

¹Highway Capacity Manual, 6th Edition.

Table 5. Level of Service Grading Criteria¹

Level of Service	Average Control Delay (s/veh) at:	
	Unsignalized Intersections	Signalized Intersections
A	0 – 10	0 – 10
B	> 10 – 15	> 10 – 20
C	> 15 – 25	> 20 – 35
D	> 25 – 35	> 35 – 55
E	> 35 – 50	> 55 – 80
F ²	> 50	> 80

¹Highway Capacity Manual, 6th Edition

²All movements with a Volume to Capacity (v/C) ratio greater than 1 receive a rating of LOS F.

Construction Phase 1

Intersection	Weekday AM Peak Hour		Weekday PM Peak Hour	
	Delay (s/veh)	LOS	Delay (s/veh)	LOS
1. I-65 SB Ramp / SR 47 MLSC	8	A	9	A
Westbound (Left)	15	C	28	E
Southbound				
2. I-65 NB Ramp / SR 47 MLSC				
Eastbound (Left)	NB Ramps closed			
Northbound				
3. SR 47 / Witt Road MLSC				
Eastbound (Left)	Witt Rd S. of SR-47 closed			
Westbound (Left)				
Northbound				
Southbound				
4. SR 47 / SR 39 Signal	10	A	17	B
Eastbound	11	B	11	B
Westbound	9	A	26	C
Northbound	11	B	14	B
Southbound	10	B	16	B
Intersection				
5. Witt Road / CR 525 MLSC				
Eastbound	Intersection closed			
Northbound (Left)				
6. Witt Road / CR 500 MLSC				
Westbound	Intersection closed			
Southbound (Left)				
7. SR 39 / CR 500 N MLSC	14	B	16	C
Eastbound	13	B	17	C
Westbound	9	A	9	A
Northbound (Left)	9	A	9	A
Southbound (Left)				
8. Witt Road / CR 450 MLSC				
Eastbound	Intersection closed			
Westbound				
Northbound (Left)				
Southbound (Left)				
9. SR 39 / CR 450 N MLSC	13	B	0	A
Eastbound	14	B	15	B
Westbound (Left)	0	A	0	A
Northbound (Left)	0	A	9	A
Southbound (Left)				
10. Witt Road / CR 375 MLSC				
Westbound	Intersection closed			
Southbound (Left)				
11. SR 39 / CR 375 N MLSC	0	A	0	A
Eastbound	14	B	16	C
Westbound	0	A	0	A
Northbound (Left)	8	A	8	A
Southbound (Left)				
12. Witt Road / CR 300 N AWBC	39	F	13	B
Eastbound	13	B	12	B
Westbound	11	B	10	A
Northbound	11	B	25	F
Southbound				
13. SR 39 / CR 300 N MLSC	14	B	18	B
Eastbound	26	D	29	D
Westbound	9	A	8	A
Northbound (Left)	8	A	8	A
Southbound (Left)				
14. US-52 / CR 300 N MLSC	22	C	133	F
Westbound	12	B	9	A
Southbound (Left)				

Construction Phase 2

Intersection	Weekday AM Peak Hour		Weekday PM Peak Hour	
	Delay (s/veh)	LOS	Delay (s/veh)	LOS
1. I-65 SB Ramp / SR 47 MLSC	8	A	16	A
Westbound (Left)	59	F	11	B
Southbound				
2. I-65 NB Ramp / SR 47 MLSC	8	A	13	B
Eastbound (Left)	69	F	16	C
Northbound				
3. SR 47 / Witt Road MLSC	8	A	8	A
Eastbound (Left)	16	C	9	A
Westbound (Left)	67	F	313	F
Northbound	120	F	20	C
Southbound				
4. SR 47 / SR 39 Signal	10	A	22	C
Eastbound	11	B	10	A
Westbound	9	A	27	C
Northbound	11	B	16	B
Southbound	11	B	20	C
Intersection				
5. Witt Road / CR 525 MLSC	56	F	0	A
Eastbound	0	A	0	A
Northbound (Left)				
6. Witt Road / CR 500 MLSC				
Westbound	0	A	0	A
Southbound (Left)	0	A	0	A
7. SR 39 / CR 500 N MLSC	13	B	13	B
Eastbound	13	B	0	A
Westbound	8	A	8	A
Northbound (Left)	8	A	0	A
Southbound (Left)				
8. Witt Road / CR 450 MLSC	0	A	0	A
Eastbound	156	F	0	A
Westbound	0	A	0	A
Northbound (Left)	0	A	0	A
Southbound (Left)				
9. SR 39 / CR 450 N MLSC	0	A	16	C
Eastbound	14	B	15	B
Westbound	0	A	8	A
Northbound (Left)	8	A	8	A
Southbound (Left)				
10. Witt Road / CR 375 MLSC				
Westbound	Intersection closed			
Southbound (Left)				
11. SR 39 / CR 375 N MLSC	46	E	95	F
Eastbound	125	F	167	F
Westbound	12	B	8	A
Northbound (Left)	8	A	8	A
Southbound (Left)				
12. Witt Road / CR 300 N AWBC	14	B	8	A
Eastbound	8	A	13	A
Westbound	10	A	9	A
Northbound	Approach Closed			
Southbound				
13. SR 39 / CR 300 N MLSC	497	F	37	B
Eastbound	17	C	61	F
Westbound	8	A	10	A
Northbound (Left)	9	A	8	A
Southbound (Left)				
14. US-52 / CR 300 N MLSC	22	C	83	F
Westbound	11	B	9	A
Southbound (Left)				

Construction Phase 1 with Mitigation & 60% Reduced Construction Traffic

Intersection	Weekday AM Peak Hour		Weekday PM Peak Hour	
	Delay (s/veh)	LOS	Delay (s/veh)	LOS
1. I-65 SB Ramp / SR 47 MLSC	3	A	2	A
Westbound (Left)	15	C	25	E
Southbound				
2. I-65 NB Ramp / SR 47 MLSC				
Eastbound (Left)	NB Ramps closed			
Northbound				
3. SR 47 / Witt Road MLSC				
Eastbound (Left)	Witt Rd S. of SR-47 closed			
Westbound (Left)				
Northbound				
Southbound				
4. SR 47 / SR 39 Signal	9	A	15	B
Eastbound	10	B	11	B
Westbound	9	A	20	B
Northbound	11	B	14	B
Southbound	10	A	15	B
Intersection				
5. Witt Road / CR 525 MLSC				
Eastbound	Intersection closed			
Northbound (Left)				
6. Witt Road / CR 500 MLSC				
Westbound	Intersection closed			
Southbound (Left)				
7. SR 39 / CR 500 N MLSC	13	B	15	B
Eastbound	13	B	16	C
Westbound	8	A	8	A
Northbound (Left)	8	A	9	A
Southbound (Left)				
8. Witt Road / CR 450 MLSC				
Eastbound	Intersection closed			
Westbound				
Northbound (Left)				
Southbound (Left)				
9. SR 39 / CR 450 N MLSC	12	B	14	B
Eastbound	13	B	15	B
Westbound (Left)	8	A	8	A
Northbound (Left)	8	A	8	A
Southbound (Left)				
10. Witt Road / CR 375 MLSC				
Westbound	Intersection closed			
Southbound (Left)				
11. SR 39 / CR 375 N MLSC	0	A	0	A
Eastbound	13	B	14	B
Westbound	0	A	0	A
Northbound (Left)	8	A	8	A
Southbound (Left)				
12. Witt Road / CR 300 N SIGNAL	5	A	10	B
Eastbound	3	A	10	A
Westbound	12	B	5	A
Northbound	12	B	9	A
Southbound	5	A	9	A
Intersection				
13. SR 39 / CR 300 N SIGNAL	16	B	16	B
Eastbound	14	B	12	B
Westbound	4	A	8	A
Northbound	4	A	8	A
Southbound	7	A	10	A
Intersection				
14. US-52 / CR 300 N SIGNAL	12	B	20	B
Westbound	5	A	20	B
Northbound	5	A	24	C
Southbound	5	A	21	C
Intersection				

Construction Phase 2 with Mitigation & 60% Reduced Construction Traffic

Intersection	Weekday AM Peak Hour		Weekday PM Peak Hour	
	Delay (s/veh)	LOS	Delay (s/veh)	LOS
1. I-65 SB Ramp / SR 47 SIGNAL				
Eastbound	13	B	4	A
Westbound	17	B	24	C
Southbound	11	B	31	C
Intersection	14	B	22	C
2. I-65 NB Ramp / SR 47 SIGNAL				
Eastbound	12	B	1	A
Westbound	14	B	18	B
Southbound	6	A	14	B
Intersection	12	B	13	B
3. SR 47 / Witt Road SIGNAL				
Eastbound	4	A	34	C
Westbound	3	A	33	C
Northbound	16	B	35	C
Southbound	Phase Called by Demand			
Intersection	4	A	34	C
4. SR 47 / SR 39 Signal	9	A	17	B
Eastbound	9	A	10	A
Westbound	9	A	22	C
Northbound	11	B	17	B
Southbound	10	B	17	B
Intersection				
5. Witt Road / CR 525 MLSC				
Eastbound	20	C	13	B
Northbound (Left)	11	B	8	A
6. Witt Road / CR 500 MLSC				
Westbound	13	B	15	B
Southbound (Left)	7	A	9	A
7. SR 39 / CR 500 N MLSC				
Eastbound	13	B	14	B
Westbound	12	B	15	B
Northbound (Left)	8	A	8	A
Southbound (Left)	8	A	8	A
8. Witt Road / CR 450 MLSC				
Eastbound	21	C	15	C
Westbound	24	C	18	C
Northbound (Left)	10	B	7	A
Southbound (Left)	7	A	10	A
9. SR 39 / CR 450 N MLSC				
Eastbound	12	B	15	B
Westbound	13	B	14	B
Northbound (Left)	8	A	8	A
Southbound (Left)	8	A	8	A
10. Witt Road / CR 375 MLSC				
Westbound	Intersection closed			
Southbound (Left)				
11. SR 39 / CR 375 N MLSC				
Eastbound	17	C	18	C
Westbound	32	D	21	C
Northbound (Left)	10	A	8	A
Southbound (Left)	8	A	8	A
12. Witt Road / CR 300 N AWBC				
Eastbound	10	A	8	A
Westbound	8	A	10	A
Northbound	8	A	8	A
Southbound	Approach Closed			
13. SR 39 / CR 300 N SIGNAL				
Eastbound	14	B	22	C
Westbound	10	B	19	B
Northbound	10	A	5	A
Southbound	9	A	5	A
Intersection	11	B	7	A
14. US-52 / CR 300 N SIGNAL				
Westbound	10	A	15	B
Northbound	5	A	11	B
Southbound	5	A	14	B
Intersection	5	A	13	B

IF 150 W/Witt Road
N of 450 N is not
used

1,320
Vehicles in
the peak
hour




LEGEND

- XX** Weekday AM Peak
- (XX)** Weekday PM Peak
-  Existing Signalized Intersection
-  Existing Stop Sign
-  Assumed Stop Sign
-  Facility Closed During Construction
-  Less than Five Vehicles

ASSUMED CONSTRUCTION
ACCESS

(620) -

**1,320
Vehicles in
the peak
hour**





**1,320
Vehicles in
the peak
hour**

ASSUMED CONSTRUCTION
ACCESS

ASSUMED CONSTRUCTION
ACCESS

(620) -

(10) -
(1,320)

(10) -

(10)
(30)

CR 450 N

(-) 40

CR 375 N

(40) -

(580) -

580 (-)

IF 150 W/Witt Road
N of 450 N is not
used

1,320
Vehicles in
the peak
hour

